

Center School Repairs

Area	Description of Repair Work	Completed or Timeline for Completion	Notes	Update 3/24/2025	Update 4/30/2025	Update 6/01/2025
Floor Tiles	Abatement and replacement	Completed Summer 2024	Will be cleaned and re-waxed upon completion	Will be cleaned and re-waxed upon completion	Will be cleaned and re-waxed upon completion	Will be cleaned and re-waxed upon completion
Playground	Fencing and ADA accessibility	Completed Fall 2024	Currently in Use	Complete	Complete	Complete
Heating System	Boiler - Steam Traps, Steam Leaks	Steam traps replaced summer 2024 Boiler #2 repair Spring 2025	Annex work to be completed summer 2025 Boiler #2 parts are ordered	Annex work to be completed summer 2025 Boiler #2 parts are ordered	Annex work to be completed summer 2025 Boiler #2 parts are ordered	Annex work to be completed summer 2025 Boiler #2 parts are ordered
Plumbing	Toilet Seats, Urinals and Sinks	To be completed Spring/Summer 2025	Toilets may get recoated (Porcelain) Spring 2025	Recoating Toilets started	Recoating Toilets started	Recoating Toilets started
Bathrooms	New Partitions	Childrens Bathrooms Complete	Adult Bathrooms Summer 2025	Work to be done during days the school is closed.	Work to be done during days the school is closed.	Work to be done during days the school is closed.
Roof	Small leaks addressed in main building	Completed October to December 2024	To be inspected Spring 2025	Assesment happening next week 3/31/2025	Assesment happening next week 3/31/2025	Assesment happening next week 3/31/2025
	Annex and area over kitchen	Spring 2025	Need to wait for ice dams to melt	All skylights and leaks fixed (Annex).	All skylights and leaks fixed (Annex).	All skylights and leaks fixed (Annex).
Paint	Main Building - classrooms, hallways, common areas, etc.	Ongoing - February to April 2025	Touch up Painting/Patch Summer 2025	Touch up Painting/Patch Summer 2025	Touch up Painting/Patch Summer 2025	Touch up Painting/Patch Summer 2025
	Annex classrooms	Summer 2025	Along with Summer Cleaning	Along with Summer Cleaning	Along with Summer Cleaning	Along with Summer Cleaning
Ceilings	Drop/Hard Ceilings main building	To be completed Spring 2025	Ceilings ready for new tiles and LEDs	Being installed as rooms are completed	Installed as rooms are completed 80 % complete	Suspended Ceiling Complete
	New tiles and LED lighting	Spring / Summer 2025	Waiting for electrical upgrade to be complete	Waiting for electrical upgrade to be complete	Materials are in and work has started.	This work is 90 % Complete.
Kitchen	Appliances, abatement of floor tiles, clean, sanitize, patch, paint	Summer 2025 to Fall 2025	Waiting on roof above kitchen and electrical upgrade work to be completed	Appliances and equipment being removed the week of 3/31/2025.	Appliances and equipment removed. New kitchen design finished Getting quotes for new design.	Appliances and equipment are Ordered
Electrical	Removed old fixtures, pulled wires in preparation for drop ceilings	Completed December 2024 to January 2025	Miscellaneous electrical fixtures to be replaced Spring/Summer 2025	First 100 fixtures being installed now.	All new LED Panels in classrooms are complete. All hallways, emergency lighting, offices and entranceway lighting changing over to LED.	All new LED Panels in classrooms are complete. All hallways, emergency lighting, offices and entranceway lighting changing 90% Complete
	LED Lighting in annex	Summer 2025	LED lighting will match main building	LED lighting will match main building	LED lighting will match main building Summer 2025	LED lighting ordered and will be installed after June 24th.
	Upgrade Main Service and add Circu	TBD	Waiting on manufacturers lead time/availability	Arriving 3/31/2025. Work to begin following week	Materials on site. Vendor has started this work. PMLPworking with vendor to run new upsized feeds	First set of feeds installed. Second set installed the week of 6/9/25
Furniture	White boards, student desks/chairs, carpets and classroom furniture	TBD	Lead time, confirm layout and need to wait for work to be done in classrooms prior to receiving large furniture orders	Lead time, confirm layout and need to wait for work to be done in classrooms prior to receiving large furniture orders	Lead time, confirm layout and need to wait for work to be done in classrooms prior to receiving large furniture orders	Furniture ordered. Due in the 2nd week of July.
Offices	Main Building remove old phone, intercom, wires etc. Patch/paint		Principle, Assistant Principle, Main Office, Nurse and Conference offices/rooms	Work in process.	Work continuing.	Paint work Completed,
Exhaust Fans	Remove and install all New Exhaust Fans			Work in process.	Work continuing.	Fans are delivered and being installed. This work is in progress